

<b>Progression list to finish NS Barn.</b>			This chart updated - 8-21-14	
	<b>1st Floor</b>	<b>2nd Floor</b>		
1	Stud out inside walls	Completed	Completed	
2	Rough in electrical	Completed	Completed	Dan Fisher installed and donated.
3	Rough in plumbing	Completed	Completed	Red Hill Plumbing and Heating will do the installation.
4	Rough in sprinkler system	\$ 8,500.00	\$ 8,500.00	
5	Alarm Sys for S. S.	\$ 1,625.10	Included	
6	Install HVAC ductwork	See # 17	See # 17	Smoker Plumbing and Heating will do the installation.
7	Install fiberglass in walls	\$ 2,000.00	\$ 1,000.00	This will be done after the rough in of the sprinkler system is done.
8	Install drywall	\$ 5,000.00	\$ 1,000.00	Need 85 pcs of drywall, 1/2"x4'x12', & 3 cases of glue.
9	Install door trim	\$ 4,000.00	na	
10	Install doors	Donated	na	Doors donated by Vivian.
11	Prime and Finish drywall	\$ 3,500.00	\$ 500.00	
12	Install electric fixtures	\$ 1,500.00	\$ 1,500.00	Dan Fisher to install, John W Stoltzfus offered to help.
13	Install drop ceiling	\$ 1,500.00	na	245' of wall angle, 24 pcs of main runners, 176 pc of 4' cross pcs, 176 pcs of 2'x4' of panels
14	Install kitchen fl covering	Donated ?	na	\$2000 -Roy thinks Flor Haus will donate and install the rugs.
15	Install kitchen cabinets	Donated ?	na	\$8000 -Sam Stoltzfus, Stoltzfus Kitchen, 727-299-6288. Dave Esh to delivery kitchen plans to S.S.
16	Finish plumbing	\$ 4,000.00	\$ 1,000.00	Red Hill Plumbing and Heating will do the installation.
17	Install HVAC items.	\$ 8,000.00	\$ 8,000.00	Smoker Plumbing and Heating will do the installation.
18	Install kitchen appliances	\$ 3,000.00	na	
19	Touch up paint	nc	nc	
20	Install rug - first floor	Donated ?	na	\$2000 - Roy thinks Flor Haus will donate and install the rugs.
21		\$ 42,625.10	\$ 21,500.00	\$ 64,125.10 <----- Total of 1st & 2nd floors.
22		.----->	.----->>>	\$ 13,998.99 <-----Amount in barn account, as of - (8-22-14)
23			\$ 50,126.11	<-----Total need to finish barn, as of - (8-22-14)
<b>Donations are needed to complete the barn.</b>				
<b><i>IMPORTANT, IMPORTANT: Installation of the sprinkler system (see above item # 4) is holding the barn project up.</i></b>				
<b><i>FUNDS MUST BE RAISED BEFORE THE SPRINKLER SYSTEM CAN BE INSTALLED AND FOR CONTINUED PROGRESS TO TAKE PLACE.</i></b>				
<b><i>Installation of sprinkler system is holding up the installation of the fiberglass, drywall, door trim, and most of the other items listed on above chart.</i></b>				
24	<b>3 Wells (Geothermal Heating Sys.)</b>			<b>Petershiem well drilling will drill the wells.</b>
25	<b>Dig ditch and install piping to wells.</b>			
26	<b>All above items need to be completed before the inspector, Mr. Steve Young, will issue the occupancy permit.</b>			
27	<b>Concrete walkway to be installed.</b>			
28	<b>Move trailer</b>			<b>Mose Smucker will have the trailer moved.</b>
29	<b>Excavation after trailer is moved.</b>			<b>Mike Allgyer</b>
30	<b>Leader's will transfer deed to NS Homestead.</b>			<b>Paul Kurtz and Mike Leader.</b>