

Progression list to finish NS Barn.			This chart updated - 8-21-14	
	<u>1st Floor</u>	<u>2nd Floor</u>		
1	Stud out inside walls	Completed	Completed	
2	Rough in electrical	Completed	Completed	Dan Fisher installed and donated.
3	Rough in plumbing	Completed	Completed	Red Hill Plumbing and Heating will do the installation.
4	Rough in sprinkler system	\$ 8,500.00	\$ 8,500.00	
5	Alarm Sys for S. S.	\$ 1,625.10	Included	
6	Install HVAC ductwork	See # 17	See # 17	Smoker Plumbing and Heating will do the installation.
7	Install fiberglass in walls	\$ 2,000.00	\$ 1,000.00	This will be done after the rough in of the sprinkler system is done.
8	Install drywall	\$ 5,000.00	\$ 1,000.00	Need 85 pcs of drywall, 1/2"x4'x12', & 3 cases of glue.
9	Install door trim	\$ 4,000.00	na	
10	Install doors	Donated	na	Doors donated by Vivian.
11	Prime and Finish drywall	\$ 3,500.00	\$ 500.00	
12	Install electric fixtures	\$ 1,500.00	\$ 1,500.00	Dan Fisher to install, John W Stoltzfus offered to help.
13	Install drop ceiling	\$ 1,500.00	na	245' of wall angle, 24 pcs of main runners, 176 pc of 4' cross pcs, 176 pcs of 2'x4' of panels
14	Install kitchen fl covering	Donated ?	na	\$2000 -Roy thinks Flor Haus will donate and install the rugs.
15	Install kitchen cabinets	Donated ?	na	\$8000 -Sam Stoltzfus, Stoltzfus Kitchen, 727-299-6288. Dave Esh to delivery kitchen plans to S.S.
16	Finish plumbing	\$ 4,000.00	\$ 1,000.00	Red Hill Plumbing and Heating will do the installation.
17	Install HVAC items.	\$ 8,000.00	\$ 8,000.00	Smoker Plumbing and Heating will do the installation.
18	Install kitchen appliances	\$ 3,000.00	na	
19	Touch up paint	nc	nc	
20	Install rug - first floor	Donated ?	na	\$2000 - Roy thinks Flor Haus will donate and install the rugs.
21		\$ 42,625.10	\$ 21,500.00	\$ 64,125.10 <----- Total of 1st & 2nd floors.
22		.----->	.----->>>	\$ 13,998.99 <-----Amount in barn account, as of - (8-22-14)
23			\$ 50,126.11	<-----Total need to finish barn, as of - (8-22-14)
Donations are needed to complete the barn.				
<i>IMPORTANT, IMPORTANT: Installation of the sprinkler system (see above item # 4) is holding the barn project up.</i>				
<i>FUNDS MUST BE RAISED BEFORE THE SPRINKLER SYSTEM CAN BE INSTALLED AND FOR CONTINUED PROGRESS TO TAKE PLACE.</i>				
<i>Installation of sprinkler system is holding up the installation of the fiberglass, drywall, door trim, and most of the other items listed on above chart.</i>				
24	3 Wells (Geothermal Heating Sys.)			Petershiem well drilling will drill the wells.
25	Dig ditch and install piping to wells.			
26	All above items need to be completed before the inspector, Mr. Steve Young, will issue the occupancy permit.			
27	Concrete walkway to be installed.			
28	Move trailer			Mose Smucker will have the trailer moved.
29	Excavation after trailer is moved.			Mike Allgyer
30	Leader's will transfer deed to NS Homestead.			Paul Kurtz and Mike Leader.